

**Project Definition:** The entire collection for a contracted area.

**Work Unit Definition:** A production block of data defined by the National Geospatial Technical Operations Center due to expediency, priority or resource allocation. There can be one or many work units per project.

#### **Project Information**

Lidar Base Specification: 1.3	Primary Contractor: Dewberry Consultants LLC (Dewberry)	
Las Version: 1.4	Contract Mechanism: GPSC	
P Method: 7 - Linear-Mode Lidar		
Collection Start Date: 12-04-2018	Collection End Date: 04-25-2019	
The National Map Email: tnm_help@usgs.gov		

### **Vertical Accuracy Results**

The U.S. Geological Survey evaluates absolute vertical accuracy	II IOAF POINT CIOUO		Digital Elevation Model	
	Required Value(cm)	Tested Value (cm)	Required Value(cm)	Tested Value (cm)
Non-Vegetated Vertical Accuracy 95-Percent Confidence Level	19.6	11.13	19.6	11.28
Vegetated Vertical Accuracy 95th Percentile	N/A	18.01	30.0	19.10

Please see the vertical\_accuracy folder within the project metadata for more information.

# **Classifications Used**

Classification verification is limited to the minimum required by applicable Lidar Base Specification. Classifications beyond the minimum are not verified by USGS.

Classification ID	Classification Type	
1	Processed, but Unclassified	
2	Bare Earth Ground	
6	Building	
7	Low Noise	
9	Water	
17	Bridge Decks	
18	High Noise	
20	Ignored Ground	
22	Temporal Exclusion	

#### Sensor(s) Used

Sensor
Riegl VQ-1560i - Aerial Oscillating Mirror
Leica ALS80 - Aerial Oscillating Mirror





# **Work Unit Information**

FL_Peninsular_Hernando_2019	Work Unit ID: 187421	Quality Level: $1$
Horizontal EPSG Code: 6443	Vertical EPSG Code: 6360	Geoid Model: GEOID 12B
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydro-flattened	
Collection Start Date: 2019-03-24	Collection End Date: 2019-04-21	
FL_Peninsular_Pinellas_2018	Work Unit ID: 80597	Quality Level: 1
Horizontal EPSG Code: 6443	Vertical EPSG Code: 6360 Geoid Model: GE	
<b>DEM Ground Sample Distance:</b> 2.5	Hydro Treatment: hydr	
Collection Start Date: 2018-12-07	Collection End Date: 2	019-03-08
FL_Peninsular_Seminole_2018	Work Unit ID: 194471	Quality Level: 1
Horizontal EPSG Code: 6438	Vertical EPSG Code: 6360	Geoid Model: GEOID 12E
<b>DEM Ground Sample Distance:</b> 2.5	Hydro Treatment: hydr	
Collection Start Date: 2018-12-04	Collection End Date: 2	019-01-09
FL Peninsular Flagler 2019	Work Unit ID: 198600	Quality Level: 1
Horizontal EPSG Code: 6438	Vertical EPSG Code: 6360	Geoid Model: GEOID 128
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydr	ro-flattened
Collection Start Date: 2019-01-01	Collection End Date: 2	019-03-22
FL_Peninsular_Volusia_2018	Work Unit ID: 195059	Quality Level: 1
Horizontal EPSG Code: 6438	Vertical EPSG Code: 6360	Geoid Model: GEOID 12E
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydro-flattened	
Collection Start Date: 2018-12-04	Collection End Date: 2	019-03-22
FL_Peninsular_Citrus_2018	Work Unit ID: 193593	Quality Level: 1
Horizontal EPSG Code: 6443	Vertical EPSG Code: 6360	Geoid Model: GEOID 128
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydr	ro-flattened
Collection Start Date: 2018-12-07	Collection End Date: 2	019-04-21
FL_Peninsular_Levy_2018	Work Unit ID: 191737	Quality Level: $1$
Horizontal EPSG Code: 6443	Vertical EPSG Code: 6360	Geoid Model: GEOID 128
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydr	ro-flattened
Collection Start Date: 2018-12-05	Collection End Date: 2	019-04-22
FL Peninsular Sumter 2018	Work Unit ID: 80605	Quality Level: 1
Horizontal EPSG Code: 6443	Vertical EPSG Code:	Geoid Model: GEOID 128
DEM Ground Sample Distance: 2.5	5103 Hydro Treatment: hydr	
Collection Start Date: 2019-03-24	Collection End Date: 2	
		VI VI LV
El Peninsular Putnam 2018	Work Unit ID: 223540	Quality Lovaly 1

FL_Peninsular_Putnam_2018	Work Unit ID: 223540	Quality Level: 1
Horizontal EPSG Code: 6438	Vertical EPSG Code: 6360	Geoid Model: GEOID 12B





Project Name: FL\_Peninsular\_2018\_D18

DEM Ground Sample Distance: 2.5	Hydro Treatment: hydro-flattened
Collection Start Date: 2019-01-02	Collection End Date: 2019-04-25

FL_Peninsular_Lake_2018	Work Unit ID: 220383	Quality Level: 1	
Horizontal EPSG Code: 6438	Vertical EPSG Code: 6360	Geoid Model: GEOID 12B	
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydro-flattened		
Collection Start Date: 2018-12-05	Collection End Date: 2019-04-25		

FL_Peninsular_Marion_2018	Work Unit ID: 226152	Quality Level: 1
Horizontal EPSG Code: 6443	Vertical EPSG Code: 6360	Geoid Model: GEOID 12B
DEM Ground Sample Distance: 2.5	Hydro Treatment: hydr	ro-flattened
Collection Start Date: 2018-12-04	Collection End Date: 2	019-04-25

NOTE: This dataset was tested in conjunction with another complementary collection. The other Project is called FL\_Peninsular\_FDEM\_2018\_D19\_DRRA. The reported VA statistics reflect the combined results of the data/checkpoints from both Projects.

Related Project: FL\_Peninsular\_FDEM\_2018\_D19\_DRRA Project ID: 81112 https://rockyweb.usgs.gov/vdelivery/Datasets/Staged/Elevation/ metadata/FL\_Peninsular\_FDEM\_2018\_D19\_DRRA/



