

Project Definition: The entire collection for a contracted area.

Work Unit Definition: A production block of data defined by the National Geospatial Technical Operations Center due to expediency, priority or resource allocation. There can be one or many work units per project.

Project Information

Lidar Base Specification: 2.1	Primary Contractor: Quantum Spatial, Inc		
as Version: 1.4 Contract Mechanism: GPSC			
P Method: 7 - Linear-Mode Lidar	Hydro Treatment: hydro-flattened		
Collection Start Date: 09-03-2020	Collection End Date: 10-09-2020		
The National Map Email: tnm_help@usg	js.gov		

Vertical Accuracy Results

The U.S. Geological Survey evaluates absolute vertical accuracy	II IOAF POINT CIOUO		Digital Elevation Model	
	Required Value(cm)	Tested Value (cm)	Required Value(cm)	Tested Value (cm)
Non-Vegetated Vertical Accuracy 95-Percent Confidence Level	19.6	5.26	19.6	5.60
Vegetated Vertical Accuracy 95th Percentile	N/A	18.68	30.0	18.20

Please see the vertical_accuracy folder within the project metadata for more information.

Classifications Used

Classification verification is limited to the minimum required by applicable Lidar Base Specification. Classifications beyond the minimum are not verified by USGS.

Classification ID	Classification Type
1	Processed, but unclassified
2	Bare earth
7	Low noise
9	Water
17	Bridge deck
18	High noise
20	Ignored ground (typically breaklines proximity)
21	Snow (if present and identifiable)
22	Temporal exclusion (typically nonfavored data in intertidal zones)

Sensor(s) Used

Sensor

Riegl VQ-1560i - Aerial Oscillating Mirror





Work Unit Information

ID_NorthForkPayette_1_2020	Work Unit ID: 197398	Quality Level: 1	
Horizontal EPSG Code: 6340	Vertical EPSG Code: 5703	Geoid Model: GEOID 18	
DEM Ground Sample Distance: 0.5			
Collection Start Date: 2020-09-03	Collection End Date: 2020-10-09		





Project Name: ID_NorthForkPayette_2020_B20