ME_SouthCentral_B22



Project Definition: The entire collection for a contracted area.

Work Unit Definition: A production block of data defined by the National Geospatial Technical Operations Center due to expediency, priority or resource allocation. There can be one or many work units per project.

Project Information

Lidar Base Specification: 2021 Revision A	Primary Contractor: Quantum Spatial Inc. (QSI)
Las Version: 1.4	Contract Mechanism: GPSC
P Method: 7 - Linear-Mode Lidar	
Collection Start Date: 04-07-2022	Collection End Date: 04-21-2022
The National Map Email: tnm_help@usgs.gov	

Vertical Accuracy Results

The U.S. Geological Survey evaluates absolute vertical accuracy of the lidar and lidar-derived bare earth DEM data at the project level

Lidai Point Clou	NVA RMSEz	NVA RMSF7	95% confidence	95% confidence		Tested VVA at 95th percentile (cm)
	10.0	3.37	19.6	6.61	N/A	15.28

Digital	Required NVA RMSEz (cm)	NVA RMSFz	95% confidence	95% confidence		Tested VVA at 95th percentile (cm)
	10.0	3.47	19.6	6.80	30.0	13.94

Please see the vertical_accuracy folder within the project metadata for more information.

Classifications Used

Classification verification is limited to the minimum required by applicable Lidar Base Specification. Classifications beyond the minimum are not verified by USGS.				
Classification ID	Classification Type			
1	Unclassified			
2	Ground			
7	Low Point (noise)			
9	Water			
17	Bridge Deck			
18	High Noise			
20	Ignored Ground			

Sensor(s) Used

Sensor
Riegl VQ-780i - Aerial Rotating Prism





Project Name: ME_SouthCentral_B22

Report Date: 2023-09-11

Work Unit Information

ME_SouthCentral_1_B22	Work Unit ID: 230147 Qu	uality Level: 2		
Horizontal EPSG Code: 6348	Vertical EPSG Code: 5703	Geoid Model: GEOID18		
DEM Ground Sample Distance: 1.0	Hydro Treatment: hydro-fla	Hydro Treatment: hydro-flattened		
Collection Start Date: 2022-04-07	Collection End Date: 2022-	04-21		





Project Name: ME_SouthCentral_B22

Report Date: 2023-09-11