NE_CherryBrownCuster_Partial_2020_D21



Project Definition: The entire collection for a contracted area.

Work Unit Definition: A production block of data defined by the National Geospatial Technical Operations Center due to expediency, priority or resource allocation. There can be one or many work units per project.

Project Information

Lidar Base Specification: 2020 Revision A	Primary Contractor: Merrick-Surdex Joint-Venture
Las Version: 1.4	Contract Mechanism: GPSC
P Method: 7 - Linear-Mode Lidar	Hydro Treatment: hydro-flattened
Collection Start Date: 03-19-2021	Collection End Date: 04-14-2021
The National Map Email: tnm_help@usgs.gov	

Vertical Accuracy Results

The U.S. Geological Survey evaluates absolute vertical accuracy	II IOAF POINT CIOUO		Digital Elevation Model	
of the lidar and lidar-derived bare earth DEM data at the project level	Required Value(cm)	Tested Value (cm)	Required Value(cm)	Tested Value (cm)
Non-Vegetated Vertical Accuracy 95-Percent Confidence Level	19.6	6.65	19.6	6.71
Vegetated Vertical Accuracy 95th Percentile	N/A	16.41	30.0	15.90

Please see the vertical_accuracy folder within the project metadata for more information.

Classifications Used

Classification verification is limited to the minimum required by applicable Lidar Base Specification. Classifications beyond the minimum are not verified by USGS.				
Classification ID	Classification Type			
1	Unclassified			
2	Ground			
7	Low Noise			
9	Water			
17	Bridge Decks			
18	High Noise			
20	Ignored Ground			

Sensor(s) Used

Sensor
Optech Galaxy ALTM - Aerial Oscillating Mirror





Project Name: NE_CherryBrownCuster_Partial_2020_D21

Report Date: 2022-04-22

Work Unit Information

NE_CherryBrownCuster_Partial_1_2020	Work Unit ID: 214678	Quality Level: 2	
Horizontal EPSG Code: 6343	Vertical EPSG Code: 5703	Geoid Model: GEOID 18	
DEM Ground Sample Distance: 1.0			
Collection Start Date: 2021-03-19	Collection End Date: 2021-04-14		





Project Name: NE_CherryBrownCuster_Partial_2020_D21 2 of 2

Report Date: 2022-04-22